EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to Best county-II and surrounding areas in ward no:03 Yelahanka Satellite Town Sub Divison
2	Amount of work portion	
3	Estimated Cost	200.00
4	Name of Contractor	Technical Manager (west)
5	Agreement no	EE/YNK.D/AG/184/19-20, dt: 08-11-2019
6	No and date under which work order issued	No:BBMP/EE/YNK.D/198/2019-20, dt: 10/11/2019
7	Time limit orriginally fixed for completion	90days.
8	Date of application by the contractor for granting time exten.., Time Exten..,	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	50%
12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	-

14	Time now applied for	689 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	-
17	Balance of remaining work	10%
18	Probable time required for completion of remaining work	31/12/2021
19	Cost work charged establishment charged on the work after the expairy original period	
20	Weather notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	As per Disucssion of EE
21	Remarks of the EE and the daily rate of penalty proposed	May be approved without penalty.

Assistant Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-10೯

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಜಿಹಪ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ